Uttar Pradesh Agriculture Department (ADUP)

JOINT COMMISSIONING AND HANDING OVER CERTIFICATE /WARRANTEE CARD:

(To be submitted in 4 copies to Agriculture Department)

It is hereby certified that following system (as per following details) has been supplied, installed and commissioned: -

S. No.	Items	Details
1	Name of system	3000 Watt 3 HP DC Solar Submersible Pump (3 एचपी डीसी)
2	Agreement Number Date	Dated -
3	Work Order Number and Date	188/SOLAR/PMKUSUM/2022-23 LUCKNOW DATED-20 June 2022
4	Name of beneficiary (with mobile number)	GANGARAM SINGH
5	Farmer Registration No.	9466730924945 29
6	Aadhar Number	3006 2774 4005
7	Category	GEN ☐ OBC ☐ SC ☐ ST ☐ OTHER ☐
8	District	AMROHA
9	Tehsil	AMROHA
10	Block	JOYA
11	Gram Panchayat	
12	Address/ location of installation (land mark)	NAIPURA
13	Site/ Location Longitude/ Latitude Type (Bore well / open well etc.)	28.243569 / 78.333399
14	Ground Water level in Summer (Feet)	42
15	Date of installation/ commissioning	01 / 04 /2023
16	Date of expiry of Warrantee	After 5 Years from The Date of Installation
17	Name & Address of the Manufacturer/ Supplier of the system	Premier Energies Ltd. House No. 42 Eldeco Green Gomti Nagar Lucknow.
18	SPV Modules installed Capacity Make Model Serial No's	Photovoltaic 3000 Watt Premier PSS-335 Watt, - PSS24330 &TP335P72P 1-NSM10722A164802 2-NSM10722A170446 3-NSM10722A170447 4-NSM10722A165267 5-NSM10722A170265 6-NSM10722A170365 7-NSM10722A170458 8-NSM10722A170474 9-NSM10722A170424
19	IEC certificate: Agency Date of Issue Validity (Enclose a copy of IEC certificate)	Module Test certified 335-Watt Modules
20	Whether RFID tag is pasted or not? If so, tag is inside or outside. If not, the Reason? Type of RFID	Yes, Pasted ☑ Inside ☐

21	0Support Structures/ Indigenous /imported Tracking System: Manual / Automatic	Indigenous ✓ Manual ☐
22	Seasonal Tilt Angle adjustment provided or not?	Yes, Provided Inbuilt ✓
23	Type of Motor Pump set	Submersible 3 HP DC Motor Pump Set ✓
24	**Motor Make & Motor Serial No.**	Sri 523010771 &
25	**Pump Make &Pump Serial No**	Sr 523010771 &
26	**Controller Make & Controller Serial No.**	Sc 523010771 &
27	**Controller RID No.**	523010771
28	**I) Total Dynamic head (In meters)** (Specify suction head in case of surface pumps) **II) Shut off Head (In meters)** **III) Water output (liters per day)**	30 Meter. ✓ 50 Meter ☐
29	Water output figures are on a clear sunny day with three times tracking of SPV panel when solar radiation on panel surface is: 7.15 KWH/sq.m/day	As Per Tender
30	Certification of Pumping system Agency Date of issue Validity (Enclose a copy of certificate)	 MAXOP RESERCH & TESTING INSTITUTE PVT. LTD, Teri Gram, Gwal Pahari, Gurgaon Faridabad Road, Gurgaon. 24/03/2020
30	MPPT provided or not? If yes, provide details	Not required
31	I) Length (in meters) HDPE Pipes of 08kg/cm² - 63mm OD-PE 100grade ii) Length (in meters) Cable -3crore 4Sqmm flat	30 Mtr. ✓ 35 Mtr. ✓
32	Training for operation & maintenance of the systems	✓ Provided/Not Provided
33	Technical literature, operation & maintenance manual in English /Hindi	✓ Provided/Not Provided

Farmer Registration No. (FRN) Provided by Agriculture Department from DBT Portal (upagriculture.com)
(In case of complaint dial toll free number .....18002742422... for complaint lodging.)

(Signature) (Signature) (किसान के हस्ताक्षर)

Authorized Signatory of Contractor (with seal) Name of beneficiary -

(Signature) (Signature)

Verifying Officer
(Class-2 Or Group-1 Of Agriculture Department)

उप कृषि निदेशक
अमरोहा
Deputy Director, Agriculture.

(Project officer will retain 04 copies of Joint Commissioning Report, two copies to be sent to HQ for Concern Division and One copy of concern beneficiary & DDA Office)